




BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT


1	Completion Report of the work of :	Drilling of borewells in chowdeshwari ward no -02 of yelahanka Sub division.			
2	Sanctioned Estimate No. And Date	JOB NUMBER 002-23-000012			
3	Name of the Contractor	Sri Sahadiyan (Ganesh Engineering works)			
4	Time Stipulated for Completion of work	90 days.			
5	Date of Commencement	Dt 04-02-2023-			
6	Date of Completion:	Dt. 23/08/2023.			
7	Measurment Recorded				
	M.B No	4931			
	Page No	493067 - 493075			
8	Name of the Office/ Officials incharge of the work :				
	1) Asst. Exe.Engineer	RAMASANTHEEVATH			
	2) Asst. Engineer	NARASIMHAIAH			
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	2455093/-	2454853/-	-	243/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.


ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE



ASST. EXE.ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE